0.33

BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads and drains and other developmental works at 407, 707 208 SFS Major akshay girish kumar road yelahanka 4th and 5th phase and surrounding areas in ward no 01,03 and 04 of yelahanka division under Amruthanagarothana Grants (PACKAGE – 04)
2	Sanctioned Estimate No. And Date	JOB NUMBER : 004-23-000002
3	Name of the Contractor	Sri S R Mohan kumar
4	Time Stipulated for Completion of work	6 months
5	Date of Commencement	03-09-2022
6	Date of Completion:	24/06/24
7	Measurment Recorded	24-06-2024
	M.B No	1304
	Page No	130301 to 130326
8	Name of the Office/ Officials incharge of the work	—
	1) Asst. Exe.Engineer	1) Ramalaxmevaraj 2) Raghunandhan manthri
	2) Asst. Engineer	3) Mohan 4) Anjaneyulu M.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs. 9,89,99,729/- ~~1000.00 Lakhs~~	98973700/-	—	26029/-	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramalaxmevaraj

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಿಭಾಗ

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ